

$D \land TE \cap I$	ISSUANCE	
DAILOI	' ISSUANCE	

SPECIAL INSPECTION REPORT

PROJECT DATA

SITE INFORMATION

CONTRACTOR

DATE	TIME OF ARRIVAL	, TIME OF DEPARTURE	WEATHER	<u>T: ºF</u>
INSPECTION	ITEM			
STRUCTURA	L ELEMENT INSPECTED & WOR	2K LOCATION		
	OW ANY APPLICABLE OCCUR			
ANY SIGNI ANY WOR	K IMPROPERLY EXECUTED	ENTS DICTING ANTICIPATED FIELD CON	DITIONS	
ANY PREC		N SAFE CONDITIONS IF WORK WA	AS STOPPED FOR ANY	Y REASON
NOTES & DE	ESCRIPTION OF SAMPLES OBT	TAINED IF ANY		
es and standards, approved so proved plan, and approved tec roved project submittal, plans	ubmittal, approved, plans, or approved technical specificat chnical specifications, which may result in the issuance of	t imply acceptance. This report does not relieve the contractor ions. This report is subject to a technical review by a professir an amended report. To the best of my knowledge, work inspect rovisions of the contract with the exception of that noted abox all, without the prior written approval of the agency.	onal engineer, based on applicable cod ted and tested has been done in accord	les and standards approved pro
Inspe	ector:	Supervisor's Signature:		

STRUCTURAL STEEL, NORTH SIDE VIEW

COLUMN, GRID LINES (H,15) W10x33

COLUMN, GRID LINES (H,15) W10x33



COLUMN, GRID LINES (A,21) W10x112, MOMENT CONNECTION

COLUMN, GRID LINES (A,21) W10x112, 1 1/4" FLANGE

COLUMN, GRID LINES (E,21) W10x77, MOMENT CONNECTION

COLUMN, GRID LINES (E,21) W10x77, MOMENT CONNECTION



COLUMN SPLICE PLATE IN COLUMN FLANGE COLUMN SPLICE PLATE IN COLUMN WEB

SPACE @3" BETWEEN BOLTS IN COLUMN

3/4" THICK PLATE AT FLANGE, TO SPLICE COLUMN W10x33



COLUMN W10x33, 5/8" THICK SPLICE PLATE AT WEB

BOLT LENGTH

TC BOLT A325 AND A490

TENSIONING TC BOLT A325 IN SPLICE COLUMN



BEAM W12x22, GRID LINES (10, I-L)

GIRDER W24x55, GRID LINES (21, A-J)

GIRDER W24x55, GRID LINES (21, A-J)



BEAM W12x19, GRID LINES (10, C-I)

BEAM W12x19, GRID LINES (10, C-I)

MOMENT CONNECTION COLUMN (21,G) AND GIRDER (21, A-J)

TC BOLT @3" O.C.



GALVANIZED DECK 4TH FLOOR

GALVANIZED DECK 5TH FLOOR

WWF 6x6-W2.1xW2.1

SCREW IN DECK @12"



POUR STOP HEIGHT 4 3/4"

POUR STOP, 14GA THICK

DRILL AND EPOXY REBAR #4@18" TO EXISTING 4TH FLOOR SLAB

18GA THICK GALVANIZED DECK



3/4"x4" SHEAR STUD

STUD 30° BEND TEST

DRILL AND EPOXY REBAR #4@18" TO EXISTING 4TH FLOOR SLAB

18GA THICK GALVANIZED DECK

